Table 1. Tree Inventory		Note:	TREE PROTECTION PLAN NOTES Prior to also disturbance the owner must continue that no migratory birds are making use of the site for nesting. The owner must ensure that the works are in conformance with the Migratory Bird Convention Act and that no migratory bird nests will be impacted by the proposed work. It is the applicants' responsibility to discuss potential tree injury of trees on shared property lines with their neighbours. Should such trees be injured to the point of instally or death the applicant may be held responsible for removal and such issues would be dealt with in civil court or through negotiation. TREE PROTECTION 200E: No construction activity including grade changes, surface treatments or excavations of any kind is permitted within the area identified on the Tree Protection Plan or Site Plan as a Tree Protection Zone (TPZ). No root outling is permitted. No storage of materials or if it is permitted within the TZC. In movement or storage of vehicles or equipment is permitted within the TZC. In a small protection and in the TZC. The area(s) identified as a TPZ must remain undistured at all times. TREE PROTECTION BARRIERS: Tree protection barriers must be installed around trees to be protected using orange snow fending. All supports and bracing to safely secure the barrier should be outside the TZC. All such supports and bracing should minimize damage to roots outside the TZC. General Note: Prior to the commencement of any site activity the tree protection barriers specified on this plan must be installed. Established tree protection zones must make in in effective condition until all site activities including landscaping are complete. Permission from the City/Town must be provided prior to the removal of tree protection access, storage or staging areas. The tree protection barriers must remain in effective condition until all site activities including landscaping are complete. Permission from the City/Town must be provided prior to the removal of tree protection and minimal prior to the t	NOTES: 1. THIS DETAIL DOES NOT REPRESENT ANY PARTICULAR TREE SPECIES 2. NO CONSTRUCTION ACTIVITY. GRADE CHANGE, SURFACE TREATMENT, COMPACTION, EXCAVATION OR STOCKPILING OF ANY KIND IS PERMITTED WITHIN THE PROTECTED AREA. DRIP LINE (Or at Distance Specified on the Tree Preservation Plan) TREE PROTECTION BARRIER TO CONSIST OF ORANGE SNOW FENCE PLACED ON METAL T-BARS AT 3 METRE CENTRES. T-BARS TYP.	Tree Protection Fence Location Property Boundary Tree Protection Recommendations The following recommendations are made in attempts to reduce the impacts to trees identified for preservation: Tree protection fence must be installed at the dripline for trees identified for preservation prior to the commencement of demolition, unless noted otherwise in this report and on Sheet 1. Where tree protection fence is proposed in the road allowances it should be construction from a "see through" fence so lines of site are not obstructed. Once tree protection fence has been installed it must not be moved, relocated or altered in any way (unless repairing fallen fence etc.) for the duration of the construction period. No intrusion into an area identified on Sheet 1 as a tree preservation zone (TPZ) is allowed at anytime during construction. No storage of machinery, construction debris, materials, waste or any other items is allowed within a TPZ. Any tree branches or roots that conflict with proposed development must be pruned by a Certified Arborist in accordance with good arboricultural practice. The proposed encroachment area within the dripline of trees 10 and 11 must be excavated using air spade excavation to gently expose any roots that may conflict with development.
42 Suppose Information	Note: Encroachment within the dripline of tree 24 will be required to accommodate the proposed patio stone walkway and parking spaces. If any roots are exposed by construction they must be pruned by a Certified Arborist in accordance with good arboricultural practice to ensure that the root system is not damaged. It is recommended that tree 24 be watered during construction and for 1 growing season after construction is complete to ensure that it responds well to the impacts from development. Approximately 100 gallons of water should be applied during each watering event. The tree should be watered once per week during weeks where there is no significant rainfall. The water should be applied gently and slowly to the ground surface to ensure that it does not run away from the root system overland.	Encroachment within the driplines of Trees 10, 11 and 29 will be required to accommodate the proposed concrete driveway. A gravel driveway already exists adjacent to tree 29 and it is anticipated that few tree roots reside below the existing driveway. Where the curb is proposed within the driplines of Trees 10 and 11, air spade excavation will be required to excavate the limit of the proposed curb to gently expose any tree roots that reside within the area of encroachment. If any roots are exposed they must be pruned by a Certified Arborist in accordance with good arboricultural practice to ensure that the root systems are not damaged by construction. **NIAGARA-OI** **NIAGARA-OI** **NIAGARA-OI** **TPZ** **IPZ** **IPZ	29 TPZ 30° °35 TPZ	tree roots are exposed during excavation they must be pruned by a Certified Arborist in accordance with good arboricultural practice to ensure that the root systems are not damaged by the proposed excavation. It is recommended that tree 36 be watered during construction and for 1 growing season after construction is complete to ensure that it responds well to the impacts from development. Approximately 100 gallons of water should be applied during each watering event. The tree should be watered once per week during weeks where there is no significant rainfall. The water should be applied gently and slowly to the ground surface to ensure that it does not run away from the root system overland. "KIELY HOUSE"	Trees 24 and 36 will require watering as outlined in the note on this drawing. Tree protection fencing should be inspected by a Certified Arborist prior to and during construction to ensure that the fencing remains intact and in good repair throughout the stages of development.
Till Tunk hiegify (G.F.P) CS Crown Structure (G.F.P) CV Crown Vigor (G.F.P) CD Diphie (re) militz Ministrum Tree Preservation Zone (m) Recorn Recormendation (preservo/nome/e) G Good F Fair P Poor - Estimate	2 0 5 10 Metres	170 TPZ 0 18 0 0 0 0 19 19 19 19 19 19 19 19 19 19 19 19 19	SITE 00M SITE 00M SIT	68 66 53 61 50 57 50 50 55 50 50 55 50 50 55 50 50 55 50 50	No. Description Date By 1 Report Submission 9 Feb. 2023 JJ 2 Re-submission 8 Nov. 2023 JJ Data Source: The Larocque Group. 2M Architects 228 Queen Street Niagara-on-the-Lake, ON Van Riesen Hotel Group Inc. PO Box 612 St. Davids, ON LOS 1P0 Tree Preservation Plan JACKSON ARBORICULTURE INC. Project # P360 Date 9 February 2023

Date 9 February 2023 Revised 8 November 2023

scale 1:400 @24x36